BHRUHAT BANGALORE MAHANAGARA PALIKE

EXTENTION OF TIME PROPOSAL

1	Name Of Work	Package No 05 (Consists of 09 Works)
2	Amount of Work Portion	-
3	Estimate cost	450.00 Lakhs
4	Name Of Contractor	M/S Ram And Company, Sri C.R Girish., Bangalore
5	Agreement No.	47/17-18
6	No. and date Under which the work order has been issued	BBMP/EE/BTP/WO/47/17-18 Date: 04.01.2018
7	Time limit originally fixed for completion	8 Months
8	Date of application by the contractor for granting extension of time	
9	Date of receipt of application in the sub-division office	
10	Extension granted if any	-
	1. Form	-
	2. Form	-
11	Work Carried out by the contractor during the original period stipulated in contract	-
12	Work carried out during the first period of extension	-
13	Work carried out during 2nd extension	-
14	Time now applied for	
15	Date of recommending time limit applied for	
16	Wheather the original application of contractor is enclosed	enclosed

17	Balance work remaining to be done	10%
18	Probable time required for completion of remaining work	550 days.
19	Cost of work charged establishment charge on the work after the expiry of original period	–
20	Wheather the notice as per clause has been issued	Issued.
21	Remarks of the AEE and the daily rate of penalty proposed	Site issues with respect to court matter. Road work execution work done after clearing the court matter.
22	Remarks of the EE with the daily rate of penalty proposed	As Para (21) may be Approved.

Assistant Engineer

Asst. Executive Engineer
Kodigehalli Sub Division
Yelahanka Zone, B.B.M.P
Bangalore.

Executive Engineer
Byatarayanapura Division,

Chief Engineer
Yelahanka Zone